



In Compliance with ATTMA TSL1 and TSL2

**Portally Cove
Dunmore East
Co Waterford**

Client

John Carney

25 May 13

Building Details



Building Address:
**Portally Cove
Dunmore East
Co Waterford**

Test technician: **Jeff O Toole**

Test company: **Passive House Solutions**

Fan Model: Retrotec 2000	Fan SN: n	Gauge Model: DM-2	Gauge SN: 99236
-------------------------------------	------------------	--------------------------	------------------------

Depressurize set

Date: **2013-05-25** Time: **16:29** to **16:55**

Environmental and Building Conditions:

Barometric Pressure: **101.3**KPa from **TRANS ERR: DirectEntry en-GB**.

Wind speed: **3.5m/s**

Temperature: Initial: indoors **16 °C** outdoors **12 °C**.

Final: indoors **20 °C** outdoors **20 °C**.

Envelope Area (A_T): **521.8 m²**– defined as the area of external walls plus the area of the roof and ground floor.

Net Floor Area (A_f): **133.3 m²**

Building Volume: **621.5 m³**

Heating/Ventilation System:

Test Data:

10 baseline pressures taken for 10 sec each.

10 induced pressures taken for 20 sec each.

Baseline, initial [Pa]	0.79	0.62	0.23	0.65	0.60	0.20	0.53	0.96	0.41	0.70		
Induced Pressure [Pa]	-16.4	-19.7	-25.4	-30.8	-35.6	-40.8	-45.1	-51.2	-55.2	-60.5		
Baseline, final [Pa]	-0.25	0.06	0.20	0.05	0.05	-0.19	-0.06	-0.17	-0.20	-0.09		
Door Fan pressure, [Pa]	15.7	19.2	26.1	35	43.3	56.1	65.4	82.3	92.2	112.8		
Total flow, Q_t [m ³ /h]	82.9	92.5	109.0	128.4	144.9	168.0	183.0	207.8	221.6	247.6		
Corrected flow, Q_{env} [m ³ /h]	81.74	91.14	107.4	126.6	142.8	165.5	180.4	204.8	218.3	243.9		
Error [%]	5.8%	1.0%	-3.9%	-3.7%	-4.0%	-0.8%	-0.7%	1.2%	1.2%	4.6%		

Static Pressure Averages: initial [Pa] ΔP_{01} **0.57**, ΔP_{01-} 0.00, ΔP_{01+} **0.57**

final [Pa] ΔP_{01} **-0.06**, ΔP_{01-} **-0.16**, ΔP_{01+} **0.09**

Openings and Temporary Sealing

Test Method


Carried out in accordance with the following standards:

- ATTMA TS1 Issue 2 – Measuring Air Permeability of Building Envelopes
- BS EN13829:2001 Thermal Performance of Buildings
- BINDT – Quality Procedures and Explanatory Notes for Air Tightness Testing


Test was carried out under (method A, B or C)

The building was tested using a **Retrotec 2000** fan.

Building Gauge Pressure



Building Gauge Pressure vs. Flow



Depressurize Test Results

	Results		
Correlation, r^2	0.9960	95% confidence limits	
Intercept, C_{env} [m ³ /h.Pa ⁿ]	7.010	5.595	8.775
Slope, n	0.8535	0.7908	0.9162

	Results	Uncertainty
Air flow at 50 Pa, Q_{50} [m ³ /h]	198.0	+/-3.4%
Permeability at 50 Pa, AP_{50} [m ³ /h.m ²]	0.379	+/-6.0%
Equivalent leakage area at 50 Pa [m ²]	0.009880	+/-3.4%
Air changes, n_{50}	0.3185	+/-6.0%

Pressurize set

Date: **2013-05-25** Time: **16:00** to **16:20**

Environmental and Building Conditions:

Barometric Pressure: **101.3**KPa from **TRANS ERR: DirectEntry en-GB**.

Wind speed: **3.5**m/s

Temperature: Initial: indoors **16 °C** outdoors **12 °C**.

Final: indoors **20 °C** outdoors **20 °C**.

Envelope Area (A_T): **521.8 m²**– defined as the area of external walls plus the area of the roof and ground floor.

Net Floor Area (A_f): **133.3 m²**

Building Volume: **621.5 m³**

Heating/Ventilation System:

Test Data:


10 baseline pressures taken for 10 sec each.

10 induced pressures taken for 20 sec each.


Baseline, initial [Pa]	0.30	0.47	0.47	0.21	0.28	0.06	0.06	0.14	0.21	0.36		
Induced Pressure [Pa]	14.9	20.4	25.6	29.8	35.9	40.3	42.9	51.7	55.9	60.8		
Baseline, final [Pa]	1.01	0.84	0.34	0.42	0.24	0.97	0.23	0.40	0.54	0.87		
Door Fan pressure, [Pa]	17.2	23.7	30.2	35.2	42.3	47.8	50.9	61.1	66.8	72.7		
Total flow, Q_t [m ³ /h]	105.5	124.3	150.6	163.6	175.4	193.0	197.2	213.6	231.3	239.5		
Corrected flow, Q_{env} [m ³ /h]	104.7	123.4	149.5	162.4	174.1	191.5	195.8	212.0	229.6	237.7		
Error [%]	-0.8%	-2.8%	3.3%	2.5%	-1.4%	1.6%	0.2%	-2.6%	0.8%	-0.6%		

Static Pressure Averages: initial [Pa] ΔP_{01} **0.26**, ΔP_{01-} 0.00, ΔP_{01+} **0.26**
final [Pa] ΔP_{01} **0.58**, ΔP_{01-} **0.00**, ΔP_{01+} **0.58**

Building Gauge Pressure



Building Gauge Pressure vs. Flow



PressurizeTest Results

	Results		
Correlation, r^2	0.9971	95% confidence limits	
Intercept, C_{env} [m³/h.Pa ⁿ]	22.80	20.05	25.90
Slope, n	0.5733	0.5373	0.6093

	Results	Uncertainty
Air flow at 50 Pa, Q_{50} [m³/h]	215.0	+/-2.1%
Permeability at 50 Pa, AP_{50} [m³/h.m²]	0.412	+/-5.4%
Equivalent leakage area at 50Pa [m²]	0.01075	+/-2.1%
Air changes, n_{50}	0.3461	+/-5.4%

DepressurizeTest Results

	Results		
Correlation, r^2	0.9960	95% confidence limits	
Intercept, C_{env} [m³/h.Pa ⁿ]	7.010	5.595	8.775
Slope, n	0.8535	0.7908	0.9162

	Results	Uncertainty
Air flow at 50 Pa, Q_{50} [m³/h]	198.0	+/-3.4%
Permeability at 50 Pa, AP_{50} [m³/h.m²]	0.379	+/-6.0%
Equivalent leakage area at 50Pa [m²]	0.009880	+/-3.4%
Air changes, n_{50}	0.3185	+/-6.0%

Combined Test Data

	Results	Uncertainty
Air flow at 50 Pa, V_{50} [m³/h]	198.0	+/-2.7%
Permeability at 50 Pa, Q_{50} [m³/h.m²]	0.396	+/-5.7%
Equivalent leakage area at 50Pa [m²]	0.010315	+/-2.7%
Air changes, n_{50}	0.3323	+/-5.7%

Calibration Certificate

Retrotec 2000n. Calibrated on 19.05.2012						
Range	N	K	K1	K2	K3	K4
Open(22)	0.5214	519.618	-0.07	0.8	-0.115	1
A	0.503	264.996	-0.075	1	0	1
B	0.5	174.8824	0	0.3	0	1
C8	0.5	78.5	-0.02	0.5	0.016	1
C6	0.505	61.3	0.054	0.5	0.004	1
C4	0.5077	42	0.009	0.5	0.0009	1
C2	0.52	22	0.11	0.5	-0.001	1
C1	0.541	11.9239	0.13	0.4	-0.0014	1
L4	0.48	4.0995	0.003	1	0.0004	1
L2	0.502	2.0678	0	0.5	0.0001	1
L1	0.4925	1.1614	0.1	0.5	0.0001	1